# October 23<sup>rd</sup>, 2018

# **Public Works Report**

# **Gravel Roads**

Graders are continuing their efforts on soft areas, areas with washboards, and areas with potholes.

Patch gravelling is continuing, as needed, and crews are coming out of the Frisco aggregate pit.

# **Surfaced Roads**

Sweeping of the chip seal coat on the Red Deer River Access Road was completed on October 6<sup>th</sup>, 2018.

Additional line painting is scheduled to take place the week of October 22<sup>nd</sup>.

Rout & Seal crack fill on the Prairie Creek Road was completed on October 6<sup>th</sup>. Blow & Seal crack fill on the Beaver Flat Road was also completed on October 6<sup>th</sup>.

Crews will continue with hand patching and asphalt repairs as weather permits and will help with yard and facilities maintenance as needed.

Salt and sand are currently being hauled into the North Facility. Salt/sand mixing operations began on October 10<sup>th</sup> with an anticipated completion of October 26<sup>th</sup>.

Staff are continuing to monitor weather and have personnel readily available for snow plow call out should the County receive a significant snow event.

Crews have begun to install snow fence; however, some properties are on hold as the crops still need harvesting.

### **Maintenance**

Gravel crushing, within Smith Pit, located at NE 31-37-08-W5M, began on September 17<sup>th</sup>, 2018. Once completed in the Smith Pit, crushing will commence within the Martin Pit, located at NE 13-39-08-W5M.

Condor Lift Station Phase 2 Upgrades are continuing. Upgrades are scheduled to be completed the week of October 29<sup>th</sup>, 2018.

Construction on BF 81567, located on Twp. Rd. 42-0 over the East Lobstick Creek (NE-34-41-6-W5), began on October 3<sup>rd</sup>, 2018. Construction is scheduled to be completed by October 27<sup>th</sup>, 2018, weather dependant.

Construction on BF 09970, located on Range Road 6-1 (Bingley Road), over the Lobstick Creek (NW 36-40-06-W5M), began on October 5<sup>th</sup>, 2018. Construction is scheduled to be completed by October 31<sup>st</sup>, 2018, weather dependant.

Repair(s) and replacement of sidewalks, in Leslieville and Condor, commenced on October 18<sup>th</sup>, 2018. Work will continue for as long as weather permits or upon completion of contract requirements.

## **Gravel Road Rehabilitation**

The Shoulder Pull Crew on Twp. Rd. 37-2, east of Hwy. 761, has completed the 3500 m project and have moved to Rge. Rd. 5-4, south of Hwy. 11, and have roughed in 1600 m of the 3200 m project.

The Re-Hab Crew has completed Twp. Rd. 39-0, east of the Everdell Road (Clearwater Estates). The crew has since moved to Rge. Rd. 8-4 (Cow Creek Road) and has roughed in the 1400 m with final cleanup underway.

Crew on Rge. Rd. 5-4 has completed road grade construction south of Twp. Rd. 38-4. Final cleanup and remaining culverts are being done. Crew has started on Twp. Rd. 38-4 between Rge. Rd. 5-5 and Rge. Rd. 6-0 with approximately 400 m of the 900 m project roughed in.

# **Base/Pave Projects**

**Taimi Road** – Pidherney's has finished sloping large fill. Road grade approved and clean up underway from Hwy. 12 south to Twp. Rd. 40-2. Pidherney's has approx. 1600 m roughed in to grade and another 1600 m of right of way stripped. Pidherney's hopes to have dirt in place by end of the week.

# Nordegg Manufactured Home Park

PME has started on borrow excavation to finish lot surface grading and plan to be to final grade by end of the week. Final clean up is underway with completion projected for October 31<sup>st</sup>.

# West Country Road Project

#### Northfork Road Phase 2

Netook Construction has approximately 3.7 km approved of the 5.65 km project. Netook has another 2000 m of road grade to be roughed in. Netook is working on road grade as weather conditions permit. Final cleanup remains to be done on the project.

### **Facilities**

### **New Public Works Facility**

The contractor and staff have commenced work on the shop and office renovations for the New Public Works Facility. The perimeter fence has been installed and the gate is hung.

# **Condor Public Services Building**

Staff has concluded the site suitability analysis around Condor and will be presenting options to Council.

## **Community Peace Officers**

- Officers conducted 16 CVSA inspections over past week within the County.
- County officers took RCMP officer on ride along to assist them in understanding the roles and responsibilities of CPO's in Clearwater County. This is the 4th RCMP officer ride along the county has hosted. Sgt. Miller has received a number of calls from other detachments/CPO's programs for information on this program. It has been promoted to municipalities by the Solicitor General as a way to educate members on how their local peace officers fit into the law enforcement frame work within their communities.
- 2 Bridge overload charges for violations on James River Bridge, one was (17,000 KG over), 2nd was observed by Sgt. Miller in early a.m. (11,000 kgs over)
- 5 violations for vehicles exceeding speed limit by more than 50 kph

67 over Beaverflats

58 over Beaverflats

52 over Rainy Creek

50 over Pr. Creek

#### 55 over Caroline N

- Officers attended the Peace Officer memorial in Edmonton, Sgt. Miller was wreath layer at Gov't ceremony
- Attended the AUMA conference tradeshow with the AACPO booth.
- Sgt. Miller & Erik attended the Sol Gen information sessions regarding CPO's
- Sgt. Miller represented Peace officers at the Ab. Traffic Safety Meeting in Edmonton (attendees from Calgary, Edmonton, Lethbridge, Med. Hat, 1st nations police agencies, Sheriffs, RCMP and Solicitor General)
- All officers are attending a Solicitor General hosted Fentanyl/cannabis training this week. This training is being offered to ALL levels of law enforcement to educate them in the handling of these substances and deal with appropriately with the new cannabis legislation within their communities/province.
- Attended the Rural Crime watch meetings and CCPAC meetings
- Assisted County departments with enforcement actions relating to development/planning.

### **Road Bans:**

Order by the Vehicle Weights Committee of Clearwater County

Highway Order No. 02/18

Defining Maximum Allowable Weights Permitted On Certain Municipal Roads

Pursuant to the Authority granted by the Minister of Transportation and Utilities under the Traffic Safety Act, the Vehicles Weights Committee orders that effective **8:00AM**, **Monday**, **June 18, 2018** 

#### Percentage Axle Weights for Highways are:

HIGHWAY NO.	<u>LOCATION</u>	AXLE WEIGHTS %
Arbutus Rd RR 6-3 & 6-1	From Hwy #11 to Butte Hall Rd	100%
Airport Road Access	From One Mile north of TWP Rd 40-0 to Airport	100%
Alhambra Rd RR 5-4	From Hwy #11 to SH598	100%
Beaver Flats Rd RR 6-0	From Hwy #598 to Hwy #12	100%
Bunch Road Rge Rd 5-4	From Hwy #598 North to Twp Rd 40-0	100%
Burnstick Lake Rd RR 6-3	From Hwy #54 to 9 km South	100%
Caroline North RR 6-1	From Hwy #54 North 10.5 kms to Butte Hall Rd Tw	vp Rd 37-3 100%

Caroline South Rd RR 6-1	From the Village of Caroline South to extension of #587	100%
Cougar Ridge Twp Rd 38-5	From Hwy752 East ¼ mile Cougar Ridge Access Rd & Subdivision	100%
Crimson lake access	From Hwy756 West 1.6 km	100%
Crammond Rd TWP RD 35-4	From Hwy #22 East for 8 km	100%
Everdell Rd RR 7-3	From Prairie Creek (Hobbs) Road North to Hwy #752	100%
Golf Course Rd TWP RD 39-5	From Hwy #11A East to the golf course	100%
Greenwood Way, Cul-de-sac	Gravel-Greenwood Way entrance off RR 6-4 – Entire Cul-de-sac	50%
James River Rd RR 5-3	From James River Store on Hwy #587 South to Bridge	100%
Old Dovercourt Rd	From Hwy #11 for 1 km South RR 7-1 & East TWP RD 39-0	100%
Oras Rd RR 6-3	From Junction Hwy #11 North to Hwy #12	100%
Rainbow Ford Rd TWP RD 39-3	From Town/County Boundary East to the Taimi Road	50%
Red Deer River Access Rd	From County Boundary West for 10 km	100%
Wall Street Rd RR 4-3	From Hwy #11 South to County Boundary	100%
Withrow Rd RR 4-3	From Hwy #11 to Rainy Creek Road	100%
Dead End Gravel Road TWP RD 40-4	Gravel - From NE Corner of 20-40-8-W5 West to end of road	50%

This order remains in effect until further notice.

# Erik Hansen, Kurt Magnus

**Directors, Public Works**