

**June 25<sup>th</sup>, 2019**

**Public Works Report**

**Gravel Roads**

Summer Grader operations have begun. Roads are being assessed on a continuous basis. Due to the abundant amount of rainfall, black dirt elevated roadways are a continued concern and are being dealt with daily. As a result, the diligent application of gravel crush, to assist with the upkeep of these and all roads within Clearwater County, is ongoing. In addition, dust and washboard conditions are of continued concern and are presently being addressed as quickly as possible.

**Surfaced Roads**

Crews began the cold pour crack seal program the week of June 10<sup>th</sup>. They have already completed the Airport Access Road (Twp. Rd. 40-0) and the Taimi Road (Rge. Rd. 6-5).

The Dust Control application program, both on residential and high maintenance areas, has begun. However, the program is currently on hold due to inclement weather. Warranty maintenance and repair work, of dust control programs still in effect, is on-going.

**Maintenance**

The inspection and installation of culverts is on-going. Due to abundant rainfall, examination of washouts is occurring on a frequent basis.

Crushing, of the previously excavated material in the Smith Pit into  $\frac{3}{4}$ " gravel, commenced on June 20<sup>th</sup>.

Seasonal deficiency work will be commencing on BF 81567 (NE-34-41-6-W5, Twp. Rd. 42-0 east of the Oras Rd.) which was replaced in 2018. The road will be closed, starting the week of July 1<sup>st</sup>, to re-excavate the road material to ensure proper freeze/thaw resistance in the future.

Bridge repairs were completed, to mitigate bridge deck deterioration, on BF 09155 on Rge. Rd. 5-4 south of Hwy. 11 (NE-20-38-5-W5) and BF 02394 on the Caroline South Rd. (NE-11-36-6-W5).

Final deficiency repair work, to bridge structure BF 09970 (bridge on Bingley Road north of Highway 12), has been completed. Final inspection completed the week of June 17<sup>th</sup>.

Project tender, for the upgrading of the Condor Wastewater Lagoon, has closed. All bids are currently being reviewed.

Project tender, for the replacement of BF 79392, on Twp. Rd. 37-2 west of Stauffer (NW-9-37-5-W5), closed with Formula Alberta Ltd. being the successful bidder.

Project tender, for the replacement of BF 09293, on the south end of the Wall Street Road (NE-33-36-4-W5), has been put out with a closing date of June 27<sup>th</sup>.

County signs and delineators continue to be installed, replaced, and repaired as needed.

Beaver dam issues are being dealt with on an as needed basis.

### **Gravel Road Rehabilitation**

Spring Road Assessments continue as roads continue to settle. Assessments are at about 95% completed. Remaining roads are mostly in the green zone.

Weather has slowed progress of road rehabilitation as rain has stopped work for most of the past two weeks. Road Re-Hab Crew working on Rge. Rd. 5-2 has approximately 2600 m of the 3200 m project roughed in. Water pumping is ongoing.

Road Re-Hab crew on Rge. Rd. 6-4 south of Twp. Rd. 39-2 for approximately 2000 m. Crew has approximately 1000m of the project roughed in with water pumping underway.

Shoulder Pull crew has finished Twp. Rd. 37-2A from Rge. Rd. 4-5 to RR 4-3 (3.2 km). Crew will begin work on Twp. Rd. 40-2 from Rge. Rd. 5-1 to Rge. Rd. 5-5 (6.4 km) when weather permits.

### **Northfork Road**

Netook Construction had scheduled a final inspection of the Phase 2 project on June 21<sup>st</sup> but was postponed due to rain. Inspection will take place when ground conditions allow.

### **Beaver Flat Road**

The Beaver Flat Road project includes the Grading and Other Work from Hwy. 12 to approximately 4.5 km north. Howitt Construction Ltd has a tentative start date of early July.

### **Township Road 41-2 (Frisco Pit Road)**

Public Works is underway in planning to add this road in its 2019 construction schedule.

### **Nordegg**

### **Manufactured Home Park**

PME had begun to finish landscaping last week until rain shut them down.

Primary had their pre-construction meeting in Nordegg on June 20<sup>th</sup> and plan to start with shallow utilities installation as soon as weather permits. Plan to complete project in 20 working days.

### **Quarry Road**

MPE has prepared road grade line design for 2019 Quarry Road Grading Project to prepare for future paving. Construction tentatively scheduled for early September.

### **Facilities**

#### **Condor Public Services Building**

Pidherney's is scheduled to tie in the sanitary service and Eagle Builders are scheduled to commence construction as soon as site conditions will allow.

#### **Main Administration Building**

Renovations are ongoing for the New Server Room, I.T. Lab and Office Space. Next steps include electrical fixtures, paint and furniture.

### **Road Bans:**

Order by the Vehicle Weights Committee of  
Clearwater County  
**Highway Order No. 03/19**  
Defining Maximum Allowable Weights Permitted  
On Certain Municipal Roads

Pursuant to the Authority granted by the Minister of Transportation and Utilities under the Traffic Safety Act, the Vehicles Weights Committee orders that effective **8:00 a.m., Wednesday, June 5, 2019.**

**Percentage Axle Weights for Highways are:**

<b><u>HIGHWAY NO.</u></b>	<b><u>LOCATION</u></b>	<b><u>% AXLE WEIGHTS</u></b>
Arbutus Rd RR 6-3 & 6-1	From Hwy #11 to Butte Hall Rd	100%
Airport Road Access	From One Mile north of TWP Rd 40-0 to Airport	100%
Alhambra Rd RR 5-4	From Hwy #11 to SH598	100%
Beaver Flats Rd RR 6-0	From Hwy #598 to Hwy #12	100%
Bunch Road Rge Rd 5-4	From Hwy #598 North to Twp Rd 40-0	100%
Burnstick Lake Rd RR 6-3	From Hwy #54 to 9 km South	100%
Caroline North RR 6-1	From Hwy #54 North 10.5 kms to Butte Hall Rd Twp Rd 37-3	100%
Caroline South Rd RR 6-1	From the Village of Caroline South to extension of #587	100%
Cougar Ridge Twp Rd 38-5	From Hwy 752 East ¼ mile Cougar Ridge Access Rd & Subdivision	100%
Crammond Rd TWP RD 35-4	From Hwy #22 East for 8 km	100%
Everdell Rd RR 7-3	From Prairie Creek (Hobbs) Road North to Hwy #752	100%
Golf Course Rd TWP RD 39-5	From Hwy #11A East to the golf course	100%
Greenwood Way, Cul-de-sac	Gravel-Greenwood Way entrance off RR 6-4 – Entire Cul-de-sac	50%
James River Rd RR 5-3	From James River Store on Hwy #587 South to Bridge	100%
Old Dovercourt Rd	From Hwy #11 for 1 km South RR 7-1 & East TWP RD 39-0	100%
Oras Rd RR 6-3	From Junction Hwy #11 North to Hwy #12	100%
Rainbow Ford Rd TWP RD 39-3	From Town/County Boundary East to the Taimi Road	50%
Red Deer River Access Rd	From County Boundary West for 10 km	100%
Wall Street Rd RR 4-3	From Hwy #11 South to County Boundary	100%
Withrow Rd RR 4-3	From Hwy #11 to Rainy Creek Road	100%
Dead End Gravel Road TWP RD 40-4	Gravel - From NE Corner of 20-40-8-W5 West to end of road	50%

This order remains in effect until further notice.

**Erik Hansen, Kurt Magnus, Directors, Public Works**