

**June 12th, 2018**

**Public Works Report**

**Gravel Roads**

Graders have commenced spring maintenance of roadways and are continuing their efforts on soft areas.

Patch gravelling is currently underway.

**Surfaced Roads**

The dust suppression program, for SB 90, started on June 4<sup>th</sup>, 2018. The dust suppression program for MG30 is scheduled to begin on June 11<sup>th</sup>, 2018.

Line painting, of surfaced roads, is anticipated to begin the week of June 18<sup>th</sup>, 2018.

Dust suppressions, under warranty, are currently being assessed and repaired.

Crews are completing temporary cold mix repairs on surfaced roads throughout the County as well as hand patching dust control areas. Asphalt repairs are, tentatively, scheduled to be completed by August 1<sup>st</sup>, 2018.

**Maintenance**

Construction will be starting on BF 70707, located on Range Road 4-2 (NW 02-38-04-W5M), on June 12<sup>th</sup>, 2018. The project is anticipated to be completed on June 28<sup>th</sup>, 2018, weather dependent.

Gravel crushing, within Irwin Pit, located at SE 01-35-05-W5M, is scheduled to begin on Wednesday June 13<sup>th</sup>, 2018. Crushing is scheduled to last for 10 working days. Once completed in the Irwin Pit, crushing will commence within the Cooper Pit, located at SW 11-37-06-W5M.

Culverts are being assessed for blockages and replacement for the 2018 program.

County signs continue to be replaced, repaired and washed as needed.

The Beaver Control program has begun and will continue until October 31<sup>st</sup>, 2018.

Bridge structures, located on surfaced and gravel roads, are being cleaned and washed.

**Gravel Road Rehabilitation**

Shoulder Pull crew has completed 3200m of the 6400m project on Twp. Rd. 41-0 going east of S.H. 761.

Re-Hab Crew on Twp. Rd. 37-2A going east of Wall Street has roughed in 2000m of the 3200m project.

Re-Hab Crew on Twp. Rd. 40-1A going east of Taimi Road has roughed in the 1600m project with final cleanup remaining. Crew is moving to Range Road 5-5 (800m) and Township Road 40-3A (1600m) next.

Spring Road Assessments are almost complete with 90 % of roads in the county assessed with mostly west country roads remaining.

### **Base/ Pave Projects**

Taimi Road – Pidherney’s has a tentative start date of late July – early August 2018.

Rocky Wood Road – Pidherney’s has a tentative start date of June 11, 2018.

Condor Road - is slated to start June 25<sup>th</sup>, weather permitting.

### **West Country Road Project**

#### **Northfork Road Phase 2**

Netook Construction has stripped 2000m of right of way on Northfork Road Phase 2. Netook has roughed in 1500m of road grade from the south end of project.

#### **Northfork Road Phase 1**

Netook has finished rip rapping culverts on project. Seeding and erosion controls remain to be completed before inspection.

## **Road Bans:**

Order by the Vehicle Weights Committee of

Clearwater County

*Highway Order No. 01/18*

Defining Maximum Allowable Weights Permitted

On Certain Municipal Roads

Pursuant to the Authority granted by the Minister of Transportation and Utilities under the Traffic Safety Act, the Vehicles Weights Committee orders that effective **12:00 NOON, Friday March 23, 2018**

### **Percentage Axle Weights for Highways are:**

<b><u>HIGHWAY NO.</u></b>	<b><u>LOCATION</u></b>	<b><u>AXLE WEIGHTS %</u></b>
Arbutus Rd RR 6-3 & 6-1	From Hwy #11 to Butte Hall Rd	90%
Airport Road Access	From One Mile north of TWP Rd 40-0 to Airport	90%
Alhambra Rd RR 5-4	From Hwy #11 to SH598	90%
Beaver Flats Rd RR 6-0	From Hwy #598 to Hwy #12	90%
Bunch Road Rge Rd 5-4	From Hwy #598 North to Twp Rd 40-0	90%
Burnstick Lake Rd RR 6-3	From Hwy #54 to 9 km South	90%
Caroline North RR 6-1	From Hwy #54 North 10.5 kms to Butte Hall Rd Twp Rd 37-3	90%
Caroline South Rd RR 6-1	From the Village of Caroline South to extension of #587	90%
Cougar Ridge Twp Rd 38-5	From Hwy752 East ¼ mile Cougar Ridge Access Rd & Subdivision	90%
Crimson lake access	From Hwy756 West 1.6 km	90%
Crammond Rd TWP RD 35-4	From Hwy #22 East for 8 km	90%
Everdell Rd RR 7-3	From Prairie Creek (Hobbs) Road North to Hwy #752	90%
Golf Course Rd TWP RD 39-5	From Hwy #11A East to the golf course	90%
Greenwood Way, Cul-de-sac	Gravel-Greenwood Way entrance off RR 6-4 – Entire Cul-de-sac	50%
James River Rd RR 5-3	From James River Store on Hwy #587 South to Bridge	90%
Old Dovercourt Rd	From Hwy #11 for 1 km South RR 7-1 & East TWP RD 39-0	90%
Oras Rd RR 6-3	From Junction Hwy #11 North to Hwy #12	90%
Rainbow Ford Rd TWP RD 39-3	From Town/County Boundary East to the Taimi Road	50%
Red Deer River Access Rd	From County Boundary West for 10 km	75%
Wall Street Rd RR 4-3	From Hwy #11 South to County Boundary	90%
Withrow Rd RR 4-3	From Hwy #11 to Rainy Creek Road	90%
Dead End Gravel Road TWP RD 40-4	Gravel - From NE Corner of 20-40-8-W5 West to end of road	50%

This order remains in effect until further notice.

**Erik Hansen, Kurt Magnus**

**Directors, Public Works**